

**LAKE ARROWHEAD COMMUNITY SERVICES DISTRICT**

**MEMORANDUM**

**DATE:** APRIL 26, 2022

**TO:** BOARD OF DIRECTORS  
Lake Arrowhead Community Services District

**FROM:** SCOTT SCHRODER, Engineering Manager  
CATHERINE CERRI, General Manager

**SUBJECT:** ENGINEERING REPORT – CAPITAL IMPROVEMENT  
PROGRAM UPDATE 1st QUARTER 2022

**A. RECOMMENDATION**

This is an informational item only.

**B. REASON FOR RECOMMENDATION**

This is an informational item only.

**C. BACKGROUND INFORMATION**

Attachment 1 contains Capital Improvement Program Water and Wastewater Status Report – 1st Quarter 2022.

**D. FISCAL IMPACT**

This is an informational item only.

**E. ENVIRONMENTAL IMPACT**

This is an informational item only.

**F. ATTACHMENTS**

Attachment 1: Capital Improvement Program, Water and Wastewater Status Report – 1st Quarter 2022

<b>Engineering CIP Projects 4/26/2022</b>		
<b>Project #</b>	<b>Project</b>	<b>Status</b>
177	Corporation Yard	Construction Ready to Start. Building delivery in July. SCE planner contacted. Construction Staking.
179	Spyglass Slope Protection	Waiting on SCE Drop. Trinity has 3-week lead time for demo after tank is drained. Delayed until after Labor Day
186	12" WL Relocation St Hwy 173	Materials ordered, out to bid for construction in May. Caltrans is anticipating for us to start in July.
187	Blue Jay Well	Well Drilling Complete. Distribution design meeting held. Treatment in design
191	LS # 2 Relocation	Met with Steve Ledbetter TKE. Steve is working with the village in conjunction with their Tesla project.
192	Antler Wildrose Water Replacement	Construction is underway
213	Dam Vault Upsize	Responses back to Army Corps.
214	Palisades Sewer Rehabilitation Phase 4	Survey is underway
219	Maple WL Replacement	Materials ordered, out to bid for construction in May
220	North Bay Slip Lining Phase 2	Plans are 100% complete. Will bid in August for post Labor Day start.
221	GVWWTP Screw Press Installation	Construction is underway
228	GVWWTP SCADA Room	Structural plans complete.TKE to Assist with Electrical
229	GVWWTP 1.0 MG RW Pond	TKE working on CEQA and Plans. District to Push cam Recirculation Line.
230	Edgewater to Village Cove	Materials ordered, out to bid for construction in May
231	Hesperia Buildings Demolition (231)	Asbestos testing complete. New bid opening on April 28, 2022
232	Hesperia Well Rehabilitation (232)	Award at April 26th Board Meeting
233	GVWWTP Ammonia and Nitrate Analyzer	Reject All Bids
234	Manhole Inflow Reduction 2022	Out to Bid in Spring. Scope from Field Ops
235	I & I Manhole Rehabilitation 2022	Out to Bid in Spring. Scope from Field Ops
<b>Project #</b>	<b>Other Projects</b>	<b>Status</b>
	WCWWTP	Demolition
142	Solar Farm	Support.
J100	Hillside Ponds	Support.
-	Diesel Bypass Pump	Procurement for Mechanical Maintenance.
-	SWRCB Order WR 2006-0001	Completed for 2021
K-12	CDO R6V-2013-0022	Complete for 2020 /2021
F-60	Miller Wedding Barn	Sewer relocation, Fire service, and Deed of Easement
F-65	Baker 723 Brentwood	Sewer Relocation on LACC Property- Deed of Easement
F-66	CVS-Village	New Fire Service Meter
<b>Project #</b>	<b>New Projects</b>	<b>Status</b>
-	Rimforest Well and Tank Replacement	CEQA NOE filled with County Clerk of Supervisors
-	LACC Ground Water Development	Budgeting for future wells.
-	Engineering CIP Quarterly Report	April 26th Board Meeting
<b>LEGEND</b>		
Out to Bid- Bid Process		
Staff Report. To the Board of Directors for approval.		
Project Under Construction		